No: MCTPL/BBMP/Project Division Yelahanka ZONE/P-2/1/2018-19

Date: 20/05/2019

To,
The Executive Engineer,
Project Division Yelahanka ZONE Division,
BBMP, Bangalore

From,

M/s Mecadez Core Technologies Private Ltd,
#103, 1st Main, 3rd Cross,
Kottigepalya, Magadi Main Road.
Bangalore-560091

PMC CERTIFICATE

Sub: Certifying the 1st & Part Bill for the work of **'Package-02 Construction of Samudhaya Bhavana Buildings at Dasarahalli SC Colony Mariyannapalya Colony Amruthahalli SC Colony Kuvempunagara SC Colony and Varadarajanagara SC Colony.'**

With respect to above the subject, this is bring to your kind information that we have scrutinized the 1st & Part Bill submitted by **'Sri.K.Gopireddy'** Bangalore towards the above work and arrived at an amount of Rs. 52,36,367.28 (Rupees Fifty Two Lakh(s) Thirty Six Thousand Three Hundred Sixty Seven and Paisa Twenty Eight Only). The work has been completed satisfactorily.

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Authorised Signature

Enclosed Copy:

Sl.No	Description of work	Unit	Present Measurement	
			Qty	Amount
3	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines	Cum.	169.33	28615.93
4	Earthwork excavation by manual means for foundation of buildings,water supply,sanitary lines and electrical conduits either in pis or in trenches1.5m	Cum.	470.48	138790.21
5	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum	Cum.	49.28	258726.04
6	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement@340kgs, with 20mm and down size graded granite metal,	Cum.	114.53	769445.96
7	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer	Cum.	248.60	31075.00
8	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:8, stone hammered dressed in courses not less than 20 cms high,	Cum.	66.86	290845.35
9	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates	Cum.	74.49	511746.30
	Above 125%	Cum.	34.91	236909.03
10	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete	Sqm	132.60	31824.00
11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness,	Sqm	160.93	50852.30
12	KSRB 4-6.5: Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square/ rectangular/polygon	Sqm	190.97	74477.52
14	KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering,	Sqm	117.00	23400.00
	Above 125%	Sqm	41.15	8230.00
15	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Tonne	16.89	1289196.81
	Above 125%	Tonne	4.31	260474.29
16	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/cum having a minimum average compressive strength of 4.00N/mm2	Sqm	235.68	233323.20
	Above 125%	Sqm	44.84	44391.60

17	KSRB 5-15: Providing and constructing precast concrete solid blocks with compressive strength not less than 1800Kg/m3 having a minimum average compressive strenth of 5,00 N/mm2	Sqm	110.35	83862.20
21	Providing Math/Nandi wood frames of doors ,windows, clerestory windows, ventilatorsand other frames,wroughtframed or assembled including making plaster grooves(excluding cost	Cum.	0.25	21988.26
22	Providing and fixing in position Mathi.Nandi wood shutters for doors with styles and rails of 40 mm, thick with bottom	Sqm	8.82	37387.98
23	Providing ruled pointing to coursed stone masonry with cement mortar 1:3 20 mm deep, after raking joints to depth of 20 mm nicely lining including cost of materials ,	Cum.	195.84	19584.00
24	Providing 18mm thick cement plaster in Single coats with cement mortar 1:6 to Brick Masonry including rounding off corners wherever required smooth rendering,	Sqm	211.01	42201.60
34	KSRRB 4.1.2:- Providing and laying in position Plain Cement Concrete of mix 1:3:6 with OPC cement @ 220kgs ,with 40mm and down size graded granite metal coarse aggregates	Cum.	6.50	35100.00
38	Supplying and fixing M.S Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in cc 1:2:4 with 2 nos 16mm dia	Rmtr	68.44	9923.22
	EIRL ITEMS			
EIRL-1	KSRRB M200-24-Dismantling of Cement Concrete Pavement By mechanical means using pneumatic tools,breaking to pieces no exceeding o.o2 cum	Cum	42.73	34910.84
EIRL-2	Dismantling burnt brick masanry in clay mortor/lime mortor/cement mortor and stocking the bricks within a radious of 50m and removing the debries	Cum	57.13	9499.50
EIRL-3	KSRB 2.8: Providing and Filling in foundation with granite / trap broken metal 100mm. And down size, with approved sand including hand packing, ramming, watering,	Cum	51.78	116660.46
EIRL-4	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry	Sqm	135.90	379351.91
EIRL-5	KSRB 7.9: Providing and fixing M.S. Grill work for windows and ventilators weighing 21kg/sqm using M.S Flats or M.S. Square roads, or combination	Kgs	593.65	49353.87
EIRL-6	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm	Sqm	40.50	114219.90
	Grand Total			5236367.28

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Authorised Signature